QUALITY CONTROL ABSTRACT (AS PER MORT&H-V REVISION)

Name of Work: Balance Work of Marriage Community Hall in Jakkur in Ward No. 07, (Byatarayanapura).

Name of Agency :- Sri K. Shankar Reddy, # 18, Bhuvaneshwarinagara, Bangalore - 560 024.

Bill: first and Final Bill

Sl No	Description of Items	Test	Test Units	Test Per Qty	Up to Date Qty	Convertion m^3 > m^2	Convertion m^3 > Tonnes	No. Of Sample to Be Conduct for Test	No of Sample Conducted for Test
	For Drain work								
	Plane Cement Concrete -M10				34.43	Cum			
1	Cement Test								
		Setting Time - IS 12269 (53 grade ordinary Portland cement)	Days	One Source		-	-	1	1
		Soundness - IS 12269 (53 grade ordinary Portland cement)	Days	One Source		-	-	1	1
		Standarad Consistancy IS 12269 (53 grade ordinary Portland cement)	Days	One Source		-	-	1	1
2	Fine Aggregate								
		Specific Gravity and Water Absorption (IS 2386 Part. 3)1963	Days	One Source		-	-	1	1
		Sieve Analysis (IS 2386- Part 1)-1963	Days	One Source		-	-	1	1
3	Coarse Aggregate								
		Sieve Analysis (IS 2386- Part 1)-1963	Days	One Source		-	-	1	1

TEJUS CONSULTANTS

Consultant

AE

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 9?

Scanned by TapScanner

	M25 Concrete -				388.99	Cum			
1	Cement Test								
		Setting Time Test - IS 12269 (53 grade ordinary Portland cement)	Days	One Source		-	-	1	3
		Soundness Test - IS 12269 (53 grade ordinary Portland cement)	Days	One Source		-	-	1	3
		Standarad Consistancy Test IS 12269 (53 grade ordinary Portland cement)	Days	One Source		-	-	1	3
2	Fine Aggregate								
		Specific Gravity and Water Absorption Test (IS 2386 Part. 3)1963	Days	One Source		-	-	1	3
		Sieve Analysis Test (IS 2386-Part 1)-1963	Days	One Source		-	-	1	3
3	Coarse Aggregate								
		Aggrgate impact Value Test (AIV) (IS 2386- Part 4)-1963	Days	One Source		-	-	1	3
		Sieve Analysis Test (IS 2386-Part 1)-1963 20 mm Aggregates	Days	One Source		-	-	1	3
		Sieve Analysis Test (IS 2386-Part 1)-1963 12.5 mm Aggregates	Days	One Source		-	-	1	3
4	Cube Test								
		Compressive Strength Test (IS 516-1959)	Cum	1 Sample for 50m3				8	8

TEJUS CONSULTANTS

Consultant

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner